

**TOWN OF PAONIA
DEPARTMENTAL SCORE CARD**

ISSUE	STATUS	ESTIMATED COST	INITIAL PROJECT DATE	CURRENT STATUS DATE	DATE COMPLETED
TOWN ADMINISTRATOR'S OFFICE					
CDOT Revitalizing Main Streets Grant, "Safe Pathways for Paonia," 3-Points InX Grand, 4th & 5th	SGM CO #1 Forthcoming adding scope of work for GeoTech Eng. Svcs., and MOT plan to design set & Striping Plan, and Adding Add'l. meetings to Project Admin. as req. by CDOT. (Odisea didn't include in original design). CO #1 approved at the 8.22.23 Board Meeting, CO #1 was executed and submitted to SGM on 8.28.23. CDOT approved RMS Grant, R/W acquired from School Board and design is being finalized for construction. CDOT & SGM informed the Town that construction is likely in Spring 2025 and the estimated probable cost of construction is \$2.5MM		7.14.23	1.19.24	
Policy Reviews: Purchasing, Internal Controls, and Personnel	These processes and policies will be a product to be worked on during 2024. Purchasing, Internal Controls estimated completion 5/30/2024; Personnel estimated completion 12/30/2024.		7.17.23	4.23.2024	
Ordinance for Water Companies/Agreements with Water Companies	At a minimum an agreement with water companies that describes expectations from the town, expectations from the water companies/subdivisions, indemnification, and insurance requirements should be considered to reduce liability to the town. Further discussion with the Water Attorney is necessary. Standardized IGA with Water Companies with clauses for maintenance and increasing bulk water rates for non-compliance/if Water Company chooses to have the town complete maintenance. Town Attorney working on Draft Agreement for Hidden Valley water company. Multiple Water Companies have requested formalized agreements with the Town. Hidden Valley has replied that they do not want to enter into a new agreement with the Town but would rather add a supplement to the agreement with the Town taking on additional responsibilities for meter reading and billing without fixing or repairing their system.		7.11.23	4.23.2024	
Code Re-Write	If funded by DOLA grant, then an RFP will need to be issued to meet the competitive bid requirement. Scheduled a phone call with a separate consulting firm to get a budget figure on price for DOLA grant for 8.28.23, once budget price received, will submit to DOLA for their consideration. Received Council Approval for \$25,000 Match from DOLA Admin Grant on 9.14.23. Submission of Grant on 9.15.23. Resubmitted Grant information to DOLA on 11.22.23. RFQ will be live in 2024 after grant funding is awarded and approved. RFP will be made live on 2.5.24 RFP Consultant selection/decision being made on 4.23.2024		7.11.23	4.23.2024	
Chase ink Credit Account	Submitted a letter to Chase Card Services to get control of the online banking account for the Chase ink Credit Card. Would like to see if any cashback rewards have been earned, and if so, where are they. Continue to get control of Chase Bank Credit Cards - will need to travel to Telluride and visit Chase Banker in person. Form has been signed by former finance director and signed by myself and sent to Chase Bank for final approval. Awaiting Chase Banks response.		7.28.23	1.19.24	
Special Event Process and Applications	Improve the process and include the recent ordinance for street closures in the application process. This also includes the process for park reservations. Expected completion date: 12/31/2024		8.1.23	4.23.2024	
FINANCE DEPARTMENT					

**TOWN OF PAONIA
DEPARTMENTAL SCORE CARD**

ISSUE	STATUS	ESTIMATED COST	INITIAL PROJECT DATE	CURRENT STATUS DATE	DATE COMPLETED
Caselle GL Updates & Chart of Accounts	Professional Management Solutions working with Amanda to get Chart of Accounts correct and GL updated with the most recent reconciliations. This will be marked ongoing until it becomes a normal internal process completed by Staff.		3.1.23	ONGOING	

**TOWN OF PAONIA
DEPARTMENTAL SCORE CARD**

ISSUE	STATUS	ESTIMATED COST	INITIAL PROJECT DATE	CURRENT STATUS DATE	DATE COMPLETED
CLERK'S DEPARTMENT					
Equipment Surplus	Followed up on this item so Surplus can be looked at		7.19.23	1.30.24	
Records Management System Development and Implementation	Subscribed to NAGARA (National Association of Government Archives & Records) for training and best practices of developing records management	\$285/year for 3 user accounts		1.29.24	
Records and vault reorganization, retention compliance	Actively going through, starting new organization process and logging- goes slow due to time constraints	Staff Time	8.15.23	1.30.24	
Point & Pay/ Caselle Integration	New platform goes live on April 17. Paonia will be the first municipality to integrate Point & Pay and Caselle. Great Job Deputy Clerk Santiago!!	Point and Pay Absorbed Costs	2.15.23	03.22.24	
Create checklists for Clerk Duties	Create checklists, for all permits, licensing, agenda, board meeting, record retention, new hires etc for consistency and thoroughness. Updating as we go concurrent with the training for new Deputy Clerk - Ongoing	Staff Time	7.19.23	1.29.24	
MuniDocs clean- up & catch up	Still in process as time permits, This has also become the landing place for Board Committee Agenda's and minutes		9.14.23	03.20.24	
On- Boarding for new Board	Setting up training and Facilities Tour for new Board and developing a Board of Trustees handbook, current Robert's Rules in brief	Under \$100			
2024 Municipal Election	Ballot box is open and will be locked at 7 pm on April Second	\$2,094.00	11.15.23	03.22.24	04.12.24
Process new Retail Marijuana license	License conditionally approved by Board pending Tax Bond, sign design compliance and final building permit approval. Administrator and Clerk have worked with RMJ license holders on bond and sign process and Clerk has sent letter of conditional approval to the MED.	Revenue \$5000.00	11.15.23	03.22.24	
Minor Subdivision	1.23.24 @ 6:30 pm Approved with Conditions		11.22.23	1.23.24	
Transfer Ownership of Liquor License	Uploaded to OIT and providing additional documentation	Revenue \$825	2.9.24	03.22.24	
PUBLIC WORKS DEPARTMENT					
Sidewalk Asset Plan	Working with contractor to determine which projects have been completed within the last 4-5 years. Asset Plan found and being implemented from SGM in 2020.		6.14.2023	11.24.23	

**TOWN OF PAONIA
DEPARTMENTAL SCORE CARD**

ISSUE	STATUS	ESTIMATED COST	INITIAL PROJECT DATE	CURRENT STATUS DATE	DATE COMPLETED
ADA Transition Plan	Discussed at Department Head Meeting, will need to begin to evaluate crossings throughout intersections in Town. Will add this to fulcrum and add notes in GIS about intersections in compliance and intersections that need to be brought into compliance with ADA standards. Working with Town Administrator to accomplish a true plan.		8.1.23	11.24.23	
Remove old flagpoles from arch at Town Hall and Replace with US Flag and Colorado Flag under archway	Cory to evaluate what can work underneath the archway that can safely and respectfully display the US flag and the Colorado State Flag. PW Staff fabricating a hanging display for under the vestibule 8.25.23. Need to schedule time to install with employees.		8.1.23	11.24.23	
Miner's Memorial in Town Park	Add Temporary vapor barrier to top of walls while awaiting new granite pieces being purchased. Completed 10.15.23.	\$2,500	8.22.23	11.24.23	10.15.23
Add cornering mirror at Pan American and Rio Grande	Completed installation of cornering mirror at Rio grand and Pan A	\$300	8.8.23	11.24.23	
Working on lead service line inventory	Collecting and analyzing historical records		11/6/2023	11.13.23	
Mays water availability.	Conveyance agreement with Bone Mesa for raw water coming off of Gelwick through the Town's pipe to the splitter box at Mays				
construction standard update	need to update construction standards for utility,road, street,and sidewalks.		2/2/2024	2/5/2024	
Purchase and install Signs (speed and stop).	Getting quotes for signs 1-2024			1.31.24	

**TOWN OF PAONIA
DEPARTMENTAL SCORE CARD**

ISSUE	STATUS	ESTIMATED COST	INITIAL PROJECT DATE	CURRENT STATUS DATE	DATE COMPLETED
WATER DEPARTMENT					
Utility Fee Study	Water and Sewer Rates need to be reviewed. 20-year cash flow analysis for water and upcoming restrictions on NPDES permit for wastewater necessitate increases in the rates for utilities. Proposed Rate increases on the Board agenda for December 12, 2023.		7.14.23	11.24.23	
CDPHE Free Assistance Program for Lead Service Lince Replacement	Applied today for the program with Cory and Stefen as PoC. Will evaluate this program in FY-2024.		8.1.23	11.24.23	
Replace meters at Burges & Lamborn Mesa Water Companies	Burges Vault in process of repair and Lamborn Mesa meter replacement will begin soon. Final cost for completing these projects need to be submitted to the Town Administrator and Finance for appropriate accounts receivable.		8.3.23	11.24.23	
Mays Meetering.	Raw Water at the Mays Springs is being metered. Data is being sent to Brian Mitchem. This is before the split to Bone Mesa.				
Mays Cleanup	Clearing trees and brush at Mays along the springs so that tree roots don't get into the pipes				
WASTEWATER DEPARTMENT					
Utility Fee Study	Water and Sewer Rates need to be reviewed. 20-year cash flow analysis for water and upcoming restrictions on NPDES permit for wastewater necessitate increases in the rates for utilities. Proposed Rate increases on the Board agenda for December 12, 2023.		7.14.23	11.24.23	
NPDES Contact Update	Stefen needs to be added as the Executive/Administrative contact for the NPDES Permit. All Correspondence regarding NPDES Permit needs to go to Town Hall Attention: Stefen Wynn, Town Administrator. Follow-up needed to make sure that this is properly completed.		8.1.23	11.24.23	

**TOWN OF PAONIA
DEPARTMENTAL SCORE CARD**

ISSUE	STATUS	ESTIMATED COST	INITIAL PROJECT DATE	CURRENT STATUS DATE	DATE COMPLETED
POLICE DEPARTMENT					
Compiling possible municipal code additions, subtractions, and combinations to adress shortfalls in current muni code	The department is looking at approximately five (5) code updates/ replacements/new codes to be added by the end of the year.		5/1/2023	3/1/2024	
Reviewing possible municipal code fee/fine updates to adress shortfalls in current muni code	Reaching out to other like sized or surroundiung municiplities to compile fee and fine amounts. Final recommendations are needed for inclusion in a future packet.	UNK	4/1/2023	3/1/2024	
Police Service Tech office space	PW is working on adding an interior door to an existing office	\$1,500	2/1/2024	3/1/2024	
Lexipol Policy manual review and implementation.	Policies are being reviewd weekly and some changes made. Some policies are sent to town legal counsel for review and input.	PD Admin Function	12/1/2022	3/1/2024	
Patrol Car Outfitting	With a fully staffed department we are needing to get a patrol car fully set up. The patrol car currently being used by the newest officer has no cage for safely transporting individuals. The patrol car is also lacking any radar equipment or overhead lighting.	PW Staff/Donated Eqpt	4/1/2023	3/1/2024	
Open Patrol Position	reviewing candidate applications and scheduling interviews	Admin Function	1/5/1900	3/1/2024	
New traffic signage	Department is compiling a list of needed signage and locations for possible install.	UNK	1/1/2024	3/1/2024	
ESS Security Training	Department Staff are continuing to take the ESS trainings and work towards the 630 Point minimum point threshold	Patrol Function	5/1/2023	3/1/2024	Continuous
Need more cloud based storage for bodycam footage storage.	Awaiting budget to actuals for 2023 fiscal year to identify purchasing window.	\$3,304.40 for BWC and increased storage.	8/1/2023	3/1/2024	
Patrol Truck has significant hail damage	Truck is scheduled for repair on March 14th 2024	Insurance	7/1/2023	3/1/2024	
Implementation of Spillman FLEX	Working with DCSO on acquiring database access	\$25,121.24	3/1/2023	3/1/2024	
Employee appraisal/review	Packets are completed and beeing reviewed by Admin staff	Admin/patrol function	1/1/2024	3/1/2024	
Need one more bodycam to outfit all sworn officers with contracted equipment.	Contract has been signed and submitted, awaiting delivery of new equipment	\$3,304.40 for BWC and increased storage.	8/1/2023	3/1/2024	
CDOT Revitalizing Main Streets Grant, "Safe Pathways for Paonia," 3-Points InX Grand, 4th & 5th					
CO#1 from SGM	SGM CO #1 Forthcoming adding scope of work for GeoTech Eng. Svcs., and MOT plan to design set & Striping Plan, and Adding Add'l. meetings to Project Admin. as req. by CDOT. (Odisea didn't include in original design.	\$40,000.00	7.17.23	11.24.23	
Water Department Water Line Verification	Water Line under InX may need replaced if it's steel or iron. Cost will be internal labor to replace it, and needs coordinated with final contractor - WD to verify pipe under roadway. Verified that the pipe was replaced with plastic, but the fire hydrant that it connects to is almost 40 years old and time to be replaced. It will be included in the intersection improvements.		7.17.23	11.24.23	
Construction Timeline	Construction is estimated to begin in Late-Spring - Mid-Summer of FY-2024.	\$1,032,000.00	7.17.23	11.24.23	

**TOWN OF PAONIA
DEPARTMENTAL SCORE CARD**

ISSUE	STATUS	ESTIMATED COST	INITIAL PROJECT DATE	CURRENT STATUS DATE	DATE COMPLETED
R/W Acquisition - School Board	Plat from the school needs to be recorded - need to contact Wilmore for changes to legal description; County needs to give R/W ASAP; Need to contact private property owner about R/W in front of home (may have an easement). Scheduled to go to the next School Board Meeting for approval - scheduled for 9.14.23. Received the school board R/W, Paonia Plan commission approved in October, and Board of Trustees to consider approval on 11.28.23	N/A	7.17.23	11.24.23	
Verify R/W for County	Portions of the project lay within the Delta County. The portions within Delta County were given to them by CDOT and there may exist an agreement that the County hold it in perpetuity. SGM is checking with CDOT to ensure that the agreement between CDOT and Delta county is sufficient for project purposes. Once confirmed, all R/W will have been acquired for this project.	N/A	11.1.23	11.24.23	

**TOWN OF PAONIA
DEPARTMENTAL SCORE CARD**

ISSUE	STATUS	ESTIMATED COST	INITIAL PROJECT DATE	CURRENT STATUS DATE	DATE COMPLETED
DORRIS AVE. SEWER REPLACEMENT					
Project Closeout	Project has been completed. CO #1 & #2 have been approved and after final payment is submitted for the change orders, the project will be completely closed. Reimbursement Requests have been submitted and returned by DOLA. Resubmission in the appropriate format will be the week of 11.27.23. The maximum project award for Tier I EIAF grants is \$200,000. This project was awarded approximately \$130,000. The TA will ask to see if the grant request can be amended since bids were higher than expected and there were two change orders that were unforeseen.		7.17.23	11.24.23	

**TOWN OF PAONIA
DEPARTMENTAL SCORE CARD**

ISSUE	STATUS	ESTIMATED COST	INITIAL PROJECT DATE	CURRENT STATUS DATE	DATE COMPLETED
Hydrogeological Study					
Grant for \$25,000 Colorado River Water Conservation District Grant	Contract, COI and W-9 sent and received		7.20.23	11.24.23	
Grant from Roundtable	\$25,000 awarded to Paonia for completing the Hydrogeological Study		7.20.23	11.24.23	
CWCB Grant	Awarded \$147,973 towards the Hydrogeological Study		7.20.23	11.24.23	
RFP Available on Bidnet	RFP for completing the study is live on bidnet and consultants have been direct solicited.		11.1.23	11.24.23	
HOUSING NEEDS ASSESSMENT					
Housing Needs Assessment	Final HNA and Housing Action Plan has been accepted by the Plan Commission and Board of Trustees and will be included in the <u>DRAFT of the Master (Comprehensive) Plan.</u>		5.1.23	11.24.23	
DOLA IHOP Reimbursement	3rd Quarter FY-23 reimbursement request submitted and \$32,348.25 will be sent to the Town from DOLA. 4th Quarter FY-23 reimbursement will be submitted and the final reimbursement amount will be requested.		7.1.23	11.24.23	

**TOWN OF PAONIA
DEPARTMENTAL SCORE CARD**

ISSUE	STATUS	ESTIMATED COST	INITIAL PROJECT DATE	CURRENT STATUS DATE	DATE COMPLETED
MASTER PLAN					
Met with Phoenix Rising Resources	On 1.5.2024, met with Phoenix Rising Resources Principal to go over expectations and a timeline to finish the project.		5.1.23	1.19.24	
Timeline	1/17 PC Meeting with Status Update; 1/22 Survey Questions from Consultant for Publication; 1/23 Status Update for BoT; 2/2 Staff Meeting with Consultant; 2/27 Status Update for BoT; 2/28 FLUM Meeting PH at PC; 3/1 Staff Meeting with Consultant; 3/13 Draft Element Presentation PH at PC Meeting for Infrastructure; 3/26 Status Update for BoT; 3/29 Staff Meeting with Consultant; 4/3 Draft Element Presentation PH at PC for Transportation, Governance & Community Participation; 4/23 Status Update for BoT; 4/26 Staff Meeting with Consultant; 5/1 Draft Element Presentation PH at PC for Growth Framework, Economic Development, Parks, Recreation & Trails; 5/28 Status Update for BoT; 6/5 Final Presentation PH for Adoption at PC; 6/18 PH Final Adoption by BoT	\$52,395.00	1.19.23	1.19.23	
DOLA Planning Grant	Reimbursement for work already completed will be submitted during week of 11.27.23		5.1.23	11.24.23	
PHASE I - WATER IMPROVEMENTS					
Proposed Alignment	Meeting held on 7.24.23 regarding Existing water line alignment & GIS Data Accuracy. Proposed alignment options to consider, avoid easements by placing the water line in road R/Ws. AC line feeding old water plant, Evaluate PRV needs. Main Line improvements are being realigned so that they follow existing rights of way along roadways in areas that they are possible to be relocated.		7.24.23	11.24.23	
Easement Acquisition	May need to plan for two lines, potable and raw water, Town representative to negotiate easements (Town Administrator) once they're located. Land acquisition amounts have changed and are being finalized, if necessary at all.		8.1.23	11.24.23	
Items Needed from Town Staff	As builds for PVC Loop; Exhibit of consecutive systems; photos of PRV 7; 8 & 9 (Jordan provided on 7/25 to Respec); Inventory meters to be replaced along the alignment. All items needed from Town Staff have been provided, including the 20-year cash flow analysis for the Project Needs Assessment.		7.25.23	11.24.23	
File for EIAF Tier II Grant	On 7.27.23, a grant application was filed for EIAF Tier II with project number 09721. DOLA Staff accepted the application for consideration on 8.3.23. Town was awarded \$965,000 for Tank Relining.	\$ 965,000.00	7.27.23	11.24.23	
Project Needs Assessment	Has been completed and submitted to CDPHE for consideration. Staff, consultants and Mayor Bachran completed various pieces of the PNA, and this is a monumental step towards project funding for DWSRF.		3.1.23	11.24.23	
SRF Loan Application	SRF Loan Application is being considered for FY - 2024 and is budgeted for approximately \$7.3MM		3.1.23	11.24.23	
American leak detection survey, Jeremiah working on it	0 rd , dry gulch, and lone cabin east loop still need surveyed		4.1.23	12.12.23	