

Town of Paonia  
2021 Street Improvements  
Pricing Per Square Foot

- |  |          |
|--|----------|
| 1. Mobilization Fee (LS)                             | \$ _____ |
| 2. Removal & Disposal 6" Asphalt (per SF)            | \$ _____ |
| 3. Removal & Disposal 2' Native Material (per SF)    | \$ _____ |
| 4. Scarify & Compact 6" Native Material (per SF)     | \$ _____ |
| 5. Provision & Placement 12" of 3" Roadbase (per SF) | \$ _____ |
| 6. Provision & Placement 6" of ¾" Roadbase (per SF)  | \$ _____ |
| 7. Lowering of Manhole Lids 6" – 1' (1 each)         | \$ _____ |
| 8. Lowering of Valve Box 6" – 1' (1 each)            | \$ _____ |

Note: Contractor is responsible to make sure native subgrade is suitable and compacted prior to installation of 3" road base. 3" road base will need to be moisturized and compacted before installation of ¾" road base. ¾" road base will also require moisturization and compaction and be properly prepped for 8 inches of concrete paving.

Name: \_\_\_\_\_  
Signature: \_\_\_\_\_

Date: \_\_\_\_\_